

## NEW STONEHAM HIGH SCHOOL WEEKLY PROGRESS REPORT

WEEK OF: 08/22/2022

The following activities took place this week at Stoneham High School:



Mobilization of Main Drilling & Blasting on Monday 8/22. First blast scheduled for Tuesday 8/23 at the north side of the site.



First blast scheduled at the north side of the site.



Install underground electrical service for existing high school.



One of the 51 test pits to try to quantify the extent of removable rock, ledge and unsuitable soils