

Stoneham High School
Project Schedule

ID	Task Name	Duration	Start	Finish	2020 2021 2022 2023 2024 2025 2026																											
					2020				2021				2022				2023				2024				2025				2026			
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
238	90% Construction Documents Submission to MSBA	0 days	9/28/2022	9/28/2022	<div style="text-align: center;"> <p>9/28/2022 ◆ 90% Construction Documents Submission to MSBA</p> </div>																											
239	MSBA Review of 90% CD Submission	15 days	9/29/2022	10/19/2022	<div style="text-align: center;"> <p>■</p> </div>																											
240	Incorporate MSBA 90% CD Comments	10 days	10/19/2022	11/1/2022	<div style="text-align: center;"> <p>■</p> </div>																											
241	Construction Documents Complete Package No. 3	0 days	11/4/2022	11/4/2022	<div style="text-align: center;"> <p>11/4/2022 ◆ Construction Documents Complete Package No. 3</p> </div>																											
242	LEED-S Design Submission	11 days	11/4/2022	11/18/2022	<div style="text-align: center;"> <p>■</p> </div>																											
243	PROCUREMENT	232 days	2/15/2022	1/9/2023	<div style="text-align: center;"> <p>┌──────────────────┐</p> </div>																											
244	Prequalification - Package No. 1	50 days	2/15/2022	4/25/2022	<div style="text-align: center;"> <p>┌──┐</p> </div>																											
245	Draft RFQ	28 days	2/15/2022	3/24/2022	<div style="text-align: center;"> <p>■</p> </div>																											
246	Submit to Advertisement to Central Register and Local Newspaper	0 days	3/24/2022	3/24/2022	<div style="text-align: center;"> <p>3/24/2022 ◆ Submit to Advertisement to Central Register and Local Newspaper</p> </div>																											
247	Notice in Central Register	0 days	3/30/2022	3/30/2022	<div style="text-align: center;"> <p>3/30/2022 ◆ Notice in Central Register</p> </div>																											
248	Submit SOQs	0 days	4/15/2022	4/15/2022	<div style="text-align: center;"> <p>4/15/2022 ◆ Submit SOQs</p> </div>																											
249	Review SOQs	5 days	4/18/2022	4/22/2022	<div style="text-align: center;"> <p>■</p> </div>																											
250	Recommend Prequalified Subcontractors to SSBC	0 days	4/22/2022	4/22/2022	<div style="text-align: center;"> <p>4/22/2022 ◆ Recommend Prequalified Subcontractors to SSBC</p> </div>																											
251	Issue Notification Letters to Prequalified Subcontractors	0 days	4/25/2022	4/25/2022	<div style="text-align: center;"> <p>4/25/2022 ◆ Issue Notification Letters to Prequalified Subcontractors</p> </div>																											
252	Prequalification - Package No. 2	43 days	4/15/2022	6/14/2022	<div style="text-align: center;"> <p>┌──┐</p> </div>																											
253	Draft RFQ	7 days	4/15/2022	4/25/2022	<div style="text-align: center;"> <p>■</p> </div>																											
254	Submit Advertisement to Central Register and Local Newspaper	0 days	4/28/2022	4/28/2022	<div style="text-align: center;"> <p>4/28/2022 ◆ Submit Advertisement to Central Register and Local Newspaper</p> </div>																											
255	Notice in Central Register	0 days	5/4/2022	5/4/2022	<div style="text-align: center;"> <p>5/4/2022 ◆ Notice in Central Register</p> </div>																											
256	Submit SOQs	0 days	5/19/2022	5/19/2022	<div style="text-align: center;"> <p>5/19/2022 ◆ Submit SOQs</p> </div>																											
257	Review SOQs	12 days	5/20/2022	6/6/2022	<div style="text-align: center;"> <p>■</p> </div>																											
258	Recommend Prequalified Subcontractors to SSBC	0 days	6/13/2022	6/13/2022	<div style="text-align: center;"> <p>6/13/2022 ◆ Recommend Prequalified Subcontractors to SSBC</p> </div>																											
259	Issue Notification Letters to Prequalified Subcontractors	0 days	6/14/2022	6/14/2022	<div style="text-align: center;"> <p>6/14/2022 ◆ Issue Notification Letters to Prequalified Subcontractors</p> </div>																											
260	Prequalification - Package No. 3	62 days	7/15/2022	10/11/2022	<div style="text-align: center;"> <p>┌──┐</p> </div>																											
261	Draft RFQ	23 days	7/15/2022	8/16/2022	<div style="text-align: center;"> <p>■</p> </div>																											
262	Submit Advertisement to Central Register and Local Newspaper	0 days	8/16/2022	8/16/2022	<div style="text-align: center;"> <p>8/16/2022 ◆ Submit Advertisement to Central Register and Local Newspaper</p> </div>																											
263	Notice in Central Register	0 days	8/24/2022	8/24/2022	<div style="text-align: center;"> <p>8/24/2022 ◆ Notice in Central Register</p> </div>																											
264	Submit SOQs	0 days	9/12/2022	9/12/2022	<div style="text-align: center;"> <p>9/12/2022 ◆ Submit SOQs</p> </div>																											
265	Review SOQs	16 days	9/12/2022	10/3/2022	<div style="text-align: center;"> <p>■</p> </div>																											
266	Recommend Prequalified Subcontractors to SBC	0 days	10/10/2022	10/10/2022	<div style="text-align: center;"> <p>10/10/2022 ◆ Recommend Prequalified Subcontractors to SBC</p> </div>																											
267	Issue Notification Letters to Prequalified Subcontractors	0 days	10/11/2022	10/11/2022	<div style="text-align: center;"> <p>10/11/2022 ◆ Issue Notification Letters to Prequalified Subcontractors</p> </div>																											
268	Construction Documents Complete Package No. 3	54 days	10/25/2022	1/9/2023	<div style="text-align: center;"> <p>┌──┐</p> </div>																											
269	Submit Advertisement to Central Register and Newspaper	0 days	10/25/2022	10/25/2022	<div style="text-align: center;"> <p>10/25/2022 ◆ Submit Advertisement to Central Register and Newspaper</p> </div>																											
270	Notice in Central Register	0 days	11/2/2022	11/2/2022	<div style="text-align: center;"> <p>11/2/2022 ◆ Notice in Central Register</p> </div>																											
271	Issue Trade Contractor Bid Package	0 days	11/4/2022	11/4/2022	<div style="text-align: center;"> <p>11/4/2022 ◆ Issue Trade Contractor Bid Package</p> </div>																											
272	Pre-Bid Meeting	0 days	11/8/2022	11/8/2022	<div style="text-align: center;"> <p>11/8/2022 ◆ Pre-Bid Meeting</p> </div>																											
273	Trade Contractor Bid Due	0 days	12/2/2022	12/2/2022	<div style="text-align: center;"> <p>12/2/2022 ◆ Trade Contractor Bid Due</p> </div>																											
274	CM Develop GMP	45 days	11/4/2022	1/6/2023	<div style="text-align: center;"> <p>■</p> </div>																											
275	GMP Approval	0 days	1/9/2023	1/9/2023	<div style="text-align: center;"> <p>1/9/2023 ◆ GMP Approval</p> </div>																											
276	EARLY PACKAGES PROCUREMENT	71 days	4/28/2022	8/8/2022	<div style="text-align: center;"> <p>┌──┐</p> </div>																											
277	Early Site Enabling Package No. 1	28 days	4/28/2022	6/6/2022	<div style="text-align: center;"> <p>┌──┐</p> </div>																											
278	Submit Central Register	0 days	4/28/2022	4/28/2022	<div style="text-align: center;"> <p>4/28/2022 ◆ Submit Central Register</p> </div>																											
279	Central Register Notice	0 days	5/4/2022	5/4/2022	<div style="text-align: center;"> <p>5/4/2022 ◆ Central Register Notice</p> </div>																											
280	Release Early Site Enabling and Preparation Package to Bid	0 days	5/9/2022	5/9/2022	<div style="text-align: center;"> <p>5/9/2022 ◆ Release Early Site Enabling and Preparation Package to Bid</p> </div>																											
281	Pre-Bid Meeting	0 days	5/12/2022	5/12/2022	<div style="text-align: center;"> <p>5/12/2022 ◆ Pre-Bid Meeting</p> </div>																											

