

Stoneham High School
Feasibility Study
Preliminary Project Schedule

ID	Task Name	Duration	Start	2019	2020	2021	2022	2023	2024	2025
1	MSBA PREREQUISITES	158 days	3/22/2019							
2	Statement of Interest (SOI) Submission	0 days	3/22/2019							
3	MSBA Invite into Eligibility	0 days	10/30/2019							
4	RETAIN OPM	33 days	1/22/2020							
5	Submit OPM Proposals	0 days	1/22/2020							
6	OPM Interview	2 days	2/6/2020							
7	Negotiate OPM Contract	2 days	2/7/2020							
8	Submit Documents to MSBA OPM Panel	0 days	2/12/2020							
9	MSBA OPM Panel Meeting	0 days	3/9/2020							
10	RETAIN DESIGNER	95 days	2/12/2020							
11	Draft Designer RFS and Submit to MSBA	9 days	2/12/2020							
12	MSBA Approve Draft RFS	7 days	3/10/2020							
13	Submit to Central Register	0 days	3/19/2020							
14	Notice in Central Register	0 days	3/25/2020							
15	Briefing Session	0 days	4/8/2020							
16	Submit Designer Proposals	0 days	4/22/2020							
17	MSBA DSP Proposal Review Meeting	0 days	6/2/2020							
18	MSBA DSP Interview Meeting	0 days	6/16/2020							
19	Negotiate Designer Contract	5 days	6/17/2020							
20	FEASIBILITY STUDY (FS)	156 days	7/7/2020							
21	Develop Preliminary Design Program (PDP)	66 days	7/7/2020							
22	Community Presentations	40 days	7/30/2020							
23	Tri-Board Meetings	59 days	7/30/2020							
24	Submit PDP to MSBA Staff	0 days	10/6/2020							
25	Develop Preferred Schematic Report (PSR)	65 days	10/6/2020							
26	Community Presentations	65 days	10/6/2020							
27	Tri-Board Meetings	65 days	10/6/2020							
28	Submit PSR to MSBA FAS	0 days	1/4/2021							
29	MSBA Board Meeting	0 days	2/10/2021							
30	CONSTRUCTION MANAGER (CM)	176 days	7/9/2020							
31	Develop and Submit IG Application	45 days	7/9/2020							
32	IG Application and Approval	45 days	9/9/2020							
33	RFQ Process	40 days	11/10/2020							
34	RFP Process	40 days	1/4/2021							
35	Negotiate CM Contract	10 days	2/26/2021							
36	SCHEMATIC DESIGN (SD)	139 days	2/11/2021							
37	Develop Schematic Design	60 days	2/11/2021							
38	Community Presentations	60 days	2/11/2021							
39	Tri-Board Meetings	60 days	2/11/2021							
40	Submit Schematic Design to MSBA	0 days	7/7/2021							
41	MSBA Board Meeting	0 days	8/25/2021							
42	LOCAL APPROPRIATION									
45	DESIGN AND CONSTRUCTION (TBD)									

